

## **September 2025 Construction Update**

Construction is moving forward at the Blessed Sacrament site, where work began earlier this summer to transform the former church into 55 units of affordable housing. Current efforts have included the careful removal of hazardous materials, interior demolition of plaster walls and floors, and site preparation such as grading and surveying. These activities have been managed to keep noise levels minimal for neighbors.

In the coming weeks, work will shift to bracing the church's exterior in preparation for floor removal, followed by selective demolition on the south and north sides of the building. This includes removing windows, doors, granite steps, and part of the north-side structure to make way for the new foundation. Neighbors should be aware that demolition on the north side will involve saw cutting and is expected to be the noisiest phase, lasting about four weeks. Construction hours will continue to run Monday through Friday from 7:00 a.m. to 3:00 p.m.

We will continue to post updates on demolition and other activities to this website as construction progresses.